

**Completion Report**  
(Project Code – 93 (A, B, C))

**IWMP-8 (PMKSY)**

**Integrated watershed management Programme  
for Soil and water conservation & Agriculture  
Enhancement**

**Project Area- Sehore block of Sehore district**



**Prepared by**



**National Centre for Human Settlements and Environment**

E5/A Girish Kunj, Arera Colony, Bhopal-462016

[www.nchsebpl.org](http://www.nchsebpl.org)

## Contents

<b>Sr.No.</b>	<b>Particular</b>	<b>Page</b>
<b>1.</b>	<b>Introduction</b>	<b>1</b>
<b>2.</b>	<b>Operational Area/Project Area</b>	<b>1-4</b>
<b>3.</b>	<b>Rationale of the Project:</b>	<b>4</b>
<b>4.</b>	<b>The Objective of the Project:</b>	<b>4-5</b>
<b>5.</b>	<b>Project Execution Villages:</b>	<b>5</b>
<b>6.</b>	<b>Demographic details of the Project Village:</b>	<b>6</b>
<b>6. A.</b>	<b>House hold, Population and Farmer</b>	<b>6</b>
<b>6. B.</b>	<b>Social Classification</b>	<b>6-7</b>
<b>6. C.</b>	<b>Land Use Patterns</b>	<b>7-8</b>
<b>7</b>	<b>Economics of agriculture-Cropping Pattern, costing, input and output ratio, yields and current productivity</b>	<b>8-9</b>
<b>8</b>	<b>Programme Implementation Plan:</b>	<b>9-10</b>
<b>9</b>	<b>Actual Activities Implemented:</b>	<b>10</b>
<b>9.1</b>	<b>Government convergence Under the IWMP-8 (PMKSY)</b>	<b>10-11</b>
<b>9.2</b>	<b>Under ITC (MSK) Support project</b>	<b>11-13</b>
<b>10</b>	<b>Activity wise interventions:</b>	<b>13-31</b>
<b>11</b>	<b>Project Outcomes:</b>	<b>31-32</b>
<b>12</b>	<b>Project completion report by Zilla panchayat Sehore</b>	<b>33-35</b>

## 1. Introduction


Agriculture in India and specially in M.P. is highly exposed to climate change vulnerabilities since they directly depend on climatic variability like rainfall and temperature extreme events that would be accentuated at multiple levels including at the levels of crop or livestock, farm or cropping system and the food system. The project acknowledges these risks and seeks to transform the agriculture. Keeping in mind the learning of ITC and project implementing partner National Centre for Human Settlements and Environment (NCHSE) has been implemented of ITC MSK project for Promotion of Climate Smart Practices in Villages of Sehore District. Implementing the Farmer Support Programme for Soil and water conservation & Agriculture Enhancement. The major components of the project are as mentioned below,

- Formation of Farmers Field School (FFS)
- Capacity building of small and Marginal farmers on good agriculture practices,
- Empowering women on knowledge and skill on agriculture and Nutrition,
- Regeneration, conservation and optimum utilization of natural resources in the project area for enhancing livelihood of watershed community.
- Convergence/leverage of relevant government programmes to expand reach and coverage.
- Water and soil conservation measures, including integrated water management;
- Ensuring all six aspects of Climate Smart Village plan in the project implementation.
- Convergence/leverage of relevant government programmes to expand reach and coverage.

## 2. Operational Area/Project Area

The project area covers 11 villages under 6 gram panchayats namely Kulash kalan, Barkheri, Dhabla, Kulash khurd, Padli, Khedli, Herapur of Sehore block of Sehore district (Fig.1). Cluster of these villages are surrounded by Bhopal District on the east by other villages of Sehore Block on the north, west and south. The project area falls under the Survey of India topo sheet No. 55 E/04 and falls within  $23^{\circ} 7' 0''$  N to  $23^{\circ} 12' 30''$  N Longitude and  $77^{\circ} 09' 30''$  E to  $77^{\circ} 15' 0''$  E latitude. From the perspective of watershed management, these 11 villages are divided into 7 micro watersheds. The tributaries of River Kolans drain the area, which forms the catchment of Upper Lake, an important drinking water sources for the people of Bhopal.


**Fig.1: Location map of Project villages in Sehore Block of Madhya Pradesh**



The area forms part of Vindhyan plateau with an undulating topography. The project is generally covered with black cotton soils covering almost three fourths of the area. This part is occupied by Deccan Basalts. The rest part has red-yellow mixed soils derived from sandstone, shale, gneiss. The alluvial soils are found along the river courses. The higher elevations i.e. the hilly regions have a cover of murum, which is made up of small rounded pieces of weathered trap. The Vindhyan and Bijawars have a thin cover of sandy loams. The soils in granitic area are clayey.

The schist has a thin capping of loam with lot of quartz grains. The alluvium is derived from hill slopes by numerous streams and watercourses.

The project area has Deccan trap formation. The main aquifer systems in the formation are the weathered, vesicular flow contacts jointed fractured zones etc. The ground water occurs mainly under phreatic conditions. The red bole horizon generally acts as semi-confining and confining layers in the deep aquifers. The yield of wells in this formation varies from 1 to 5 lps (CGWB, 2013; Fig.2).



**Fig.2 : Hydrogeology of Sehore District (CGWB, 2013)**

As per CGWB (2013), the ground water level in the project areas varies from 8-12m bgl in pre-monsoon ( May 2012) to <5 m bgl in post monsoon (November 2012) period.

The area receives on an average 1217.7 mm of rainfall, which besides facilitating crop cultivation, is the cause of considerable soil loss from crop fields and siltation of small streams and the Kolans River.

Crop cultivation, being the main occupation of the people and ground water the main source of irrigation, there is considerable decline in underground water level in the project area. To combat the situation and to address the issues of farmers concern, the Integrated Watershed

Management Programme (IWMP-VIII) is being implemented in 11 project villages under Sehore Block (IWMP-VIII) in partnership with ITC and Panchayat and Rural Development Department, Government of Madhya Pradesh through Public Private Partnership (PPP) mode since 2013. The programme also aims to facilitate protection and conservation of the Upper Lake, which is under constant threat from siltation and pollution due to soil erosion and other anthropogenic activities in the catchment.

### **3. Rationale of the Project:**

Working towards the livelihood improvement needs planning activities in a comprehensive manner, and integrating several interlinked activities that support each other. This is essential to enhance people's livelihood on a sustainable basis by developing the economic and social infrastructure.

The gradual depletion of natural resources and dependent livelihood scenario of the district calls for immediate and focused attention for the restoration of the resources as well as the livelihoods. A comprehensive program that can accommodate the needs of the poor and at the same time can take care of the regeneration of resources, while providing various necessary infrastructural facilities that assist overall development of a village is the need of the hour.

The project could be an important platform for bringing the organizations working on diverse sectors. It will be an opportunity to bring in the strengths and expertise of each collaborating partners like ITC which is major player in the agro commodities playing crucial role in enhancing the farm productivity thereby benefiting the farming communities at large, NCHSE is one of the credible NGO working on the agriculture and NRM in the region.

Whilst a vast majority of households in project villages is engaged in agriculture activities, there appears tremendous scope in improving agriculture under the project with the support of Farmer Field Schools, thereby, bringing a catalytic change in the agricultural practices with the adoption of improved and advanced agricultural practices by empowering farmers. Interestingly, less than four-fifth of the cultivated land is irrigated that promises a very good prospect of good agriculture but this is possible only if farmers are able to derive the maximum benefits through improved agricultural practices as is expected with the coming up of farmer field schools.

### **4. The Objective of the Project:**

- To Promote Climate Resilient Agriculture Practices in 11 villages of Sehore block of Sehore district and help to adopt sustainable agricultural practices among 2611 Farmer.
- Organizing project area community in different Community based organizations [CBOs] i.e. FGs, SHGs, VWCs, CLSs for Value addition & Social Marketing and work towards capacity building of these CBOs/groups.

- Regeneration, conservation and optimum utilization of natural resources in the project area for enhancing livelihood of watershed community.
- Regenerate the ecology by increasing vegetative covers for drought proofing.
- Creating and strengthening farmer's institutions for bringing value addition in the present farming system.
- Ensure employment opportunities and economic avenues, particularly for women and marginal families.
- Enable the local WUGs and CHCs & Community to manage and maintain their asset.
- Ensuring all six aspects of Climate Smart Village plan in the project implementation.
- To improve the status of farmers in target group.

#### 5. Project Execution Villages:

Sr.No.	Village Name	Gram Panchyat	Micro watershed code No.
1	Alampur	Barkheddi	2C2H9r6
2	Hirapur	Hirapur	2C2H9r6
3	Dhabla	Dhabla	2C2H9r5
4	Kishanpur	Dhabla	2C2H9r7
5	Kulanskhurd	Kulanskhurd	2C2H9r6
6	Kulanskalan	Kulanskalan	2C2H9r3
7	Sikanderganj	Kulanskalan	2C2H9r1
8	Barbakhedi	Padli	2C2H9r2
9	Khedli	Khedli	2C2H9r7
10	Napli	Khedli	2C2H9r4
11	Chainpura	Khedli	2C2H9r4

#### 6. Demographic details of the Project Village:

##### 6. A. House hold, Population and Farmer

Sr.No.	Village Name	No. of HH	Male	Female	Total	No. of farmer
1	Alampur	174	426	372	798	213
2	Hirapur	211	489	554	943	251
3	Dhabla	235	625	553	1178	266
4	Kishanpur	Uninhabited				161
5	Kulanskhurd	219	629	574	1203	404
6	Kulanskalan	339	957	854	1811	412
7	Sikanderganj	30	88	80	168	186
8	Barbakhedi	111	349	319	668	182
9	Khedli	168	524	476	1000	155
10	Napli	66	187	179	366	103
11	Chainpura	104	259	238	497	278
<b>Total</b>		<b>1657</b>	<b>4533</b>	<b>4099</b>	<b>8632</b>	<b>2611</b>

#### 6.B. Social Classification

Sr.No.	Village Name	SC	ST	Other	Total
1	Alampur	81	5	712	798
2	Hirapur	83	13	847	943
3	Dhabla	174	36	968	1178
4	Kishanpur	Uninhabited			
5	Kulanskhurd	96	0	1107	1203
6	Kulanskalan	227	0	1584	1811
7	Sikanderganj	104	8	56	168



<b>8</b>	<b>Barbakhedi</b>	<b>198</b>	<b>0</b>	<b>470</b>	<b>668</b>
<b>9</b>	<b>Khedli</b>	<b>113</b>	<b>9</b>	<b>878</b>	<b>1000</b>
<b>10</b>	<b>Napli</b>	<b>106</b>	<b>7</b>	<b>253</b>	<b>366</b>
<b>11</b>	<b>Chainpura</b>	<b>114</b>	<b>0</b>	<b>383</b>	<b>497</b>
<b>Total</b>		<b>1296</b>	<b>78</b>	<b>7258</b>	<b>8632</b>

According to Census of India, 2011 the population of 11 villages of the project area is 8632 residing in 1657 households (Table 7A and B). A vast majority of the population belongs to others category. Less than one seventh of the population is of scheduled caste whereas the proportion of scheduled tribe is less than one per cent.

#### 6.C. Land Use Patterns

Sr. No.	Village Name	Private land (Hac.)					Government Land (Hac.)					Total sanction Area (Hac.)
		Irrig.	Unirrig.	Waste land Agri. use	Waste land Non Agri. use	Total	Settl. And Road	Under water	Other govt. use	Forest	Total	
1	Alampur	32	297	1	10	340	3	3	14	0	20	360
2	Hirapur	176	327	3	1	507	27	3	11	0	41	548
3	Dhabla	104	244	0	8	356	0	0	7	0	7	363
4	Kishanpur	80	149	2	5	236	0	0	4	0	4	240
5	Kulanskurd	226	315	2	0	543	8	8	17	0	33	576
6	Kulanskalan	267	320	1	3	591	27	7	12	0	46	637
7	Sikanderganj	102	224	1	3	330	8	4	5	0	17	347
8	Barbakhedi	93	166	2	2	263	11	3	6	0	20	283
9	Khedli	131	169	2	6	308	0	0	0	0	0	254

10	Napli	100	102	1	3	206	0	0	3	4	7	213
11	Chainpura	161	261	3	6	431	6	1	7	8	22	453
<b>Total</b>		<b>1472</b>	<b>2574</b>	<b>18</b>	<b>47</b>	<b>4111</b>	<b>90</b>	<b>29</b>	<b>86</b>	<b>12</b>	<b>217</b>	<b>4328</b>

Cultivation is the main economical stay of the people living in the project area, with hardly any non-farm occupations available. Only one third of the area is irrigated perhaps about 60% of the total watershed area comes under Unirrigated area. Land use Pattern of the project cluster is maintained as above table. According to the census, the government classifies land holdings average 1.66 hectares per farmer.

### 7. Economics of agriculture-Cropping Pattern, costing, input and output ratio, yields and current productivity

Sr. No.	Village Name	Kharf Crop				Rabi Crop					
		Soybean	Soybean & Maze	Other	Total	Wheat	Gram	Onion	Garlic	Other	Total
1	Alampur	244	16	41	301	175	64	6	3	13	261
2	Hirapur	175	98	14	287	170	96	5	4	8	283
3	Dhabla	331	8	5	344	224	50	4	5	26	309
4	Kishanpur	138	60	5	203	163	40	1	1	5	210
5	Kulanskhurrd	403	63	59	525	343	162	7	6	11	529
6	Kulanskalan	478	43	37	558	322	171	11	7	12	523
7	Sikanderganj	177	51	14	242	169	67	3	2	11	252
8	Barbakhedi	180	38	11	229	143	86	2	3	7	241
9	Khedli	223	25	22	270	240	31	3	4	3	281
10	Napli	152	20	12	184	166	22	1	1	5	195

11	Chainpura	270	76	21	367	204	89	3	3	12	311
<b>Total</b>		<b>2771</b>	<b>498</b>	<b>241</b>	<b>3510</b>	<b>2319</b>	<b>878</b>	<b>46</b>	<b>39</b>	<b>113</b>	<b>3395</b>

Production Practices –Double cropping, mixed cropping, crop rotation, agro forestry, use of Certified, foundation and local varieties of seeds and resources with good tillage operation is some of the prominent traditional agricultural practices in project village of Sehore block of Sehore district, which have to be strengthened in view of the environment and food security.

It is observed in the project villages, that farmers are used to grow multiple crops in rabi season. As per the soil type and availability of irrigation water farmers growing the diversified crops, such as integrated farming system. In Kharif season most of the area covered by Soybean, Maize as well as Onion crop and in case of rabi season wheat, garlic, coriander, other vegetable crop taken by the farmers.

If we talked about the production practices in the project villages it is the similar as per the typical agriculture practices such as Soil preparation. Before raising a crop, the soil in which it is to be grown is prepared by ploughing, leveling, and manuring as well as BBF/PBBF technique. Selection of seeds of good quality crop strains is the primary stage of sowing.

### **8. Programme Implementation Plan:**

To achieve the Goal and set objective of the project, implementation strategy was prepared in coordination with field team along with lead farmers and experts. According to the strategy key major components had been identified and the targets also been set as per the same.

**These major components are as mentioned below**

#### **Formation of Farmer Field School & capacity building of farmers on Improve agriculture practices**

Formation of farmer field school is the core of our intervention which is a hub of knowledge sharing and seeking a solution for collective discussion and practical demonstration. The FFS formation process started with selecting villages as per the location of clusters, accordingly, selecting 21 lead farmers with each of the FFS center and farmers’ enrollment in the FFS. In each FFS/demo plot, 20 Champion farmers and 1 Super Champion are mapped. Accordingly, the Farmer’s Mobilization is initiated into these identified villages. The FFS has been provided with a training calendar that provides an understanding of the entire PoP or GAPs like Land Preparation, Sowing Practices, INM, IPM, Harvesting and Post harvesting Practices.

## **Empowering women on Knowledge and skill, Nutrition, Entrepreneurship, GAPs and IAPs**

To increase the awareness about health and nutrition, entrepreneurship, Good Agricultural Practices and Improved Agriculture Practices etc, varieties of training module has been developed by the team in association with CRISEL and MPSRLM experts. This training module covers the information about financial importance of seasonal vegetables etc.

## **Soil and Moisture Conservation activities**

Soil and water conservation is the major component of this project as it provides the assurance to the farmers for irrigation in Rabi season. The key activity under this component is capacity building of farmers on water use efficiency and cropping pattern as per the available water. Apart from this renovation of existing water harvesting structures and excavation of farm pond, Construction of check dam/Stop dam, Earthen dam, Nala and River Rejuvenation & Widening etc. were also planned in project villages with the support of Government IWMP-8 (PMKSY).

### **9. Actual Activities Implemented:**

Work has been initiated in all 11 villages across the Sehore block of sehore district, with the benefit to 1795 numbers of farmers were covered through trainings, meetings, demonstration plots, excavation of farm pond, Construction of check dam/Stop dam, Earthen dam, Nala and River Rejuvenation & Widening etc. and other programme activities. Detailed information is covered in activity wise interventions.

#### **9.1 Government convergence Under the IWMP-8 (PMKSY)**

<b>Sr. No.</b>	<b>Name of Activity</b>	<b>Uom</b>	<b>Physical Achievement</b>	<b>Financial Achievement ( Rs. In Lakh)</b>
1.	Field bunding and stone outlet	Hac.	195.38	14.483
2.	Loose bolder Check	Cubic meter	372.62	2.354
3.	Gabion structure	Cubic meter	359.63	9.591
4.	Excavation of Farm pond (Large tank)	Nos.	33	84.776
5.	Check dam/stop dam	Nos.	24	188.970
6.	Earthan dam	Nos.	1	4.829
7.	Nadi/Nala Rejuvenation & Widening	Nos.	28	175.390
8.	Entry Point activity	Nos.	49	19.201
9.	DPR	Nos.	9	2.490
10.	Agriculture productivity enhancement	Nos.	6	11.674
11.	Monitoring & Evaluation of Projects	Nos.	2	0.116

	<b>Total</b>			<b>513.874</b>
--	--------------	--	--	----------------

Under the IWMP-8 (PMKSY) project 195.38 ha., area has been treated through Field bunding activity similarly 372.62 cum., Loose bolder Check dams , 359.63 cum., Gabion structure along with this 28 no's of places Nadi/Nala Rejuvenation & Widening has been constructed under the Soil and moisture conservation activities . Under the Water conservation activity 58 water harvesting structures has been completed during the project and Rs 513.874 Lakhs of amount been utilised through c Government convergence.

## 9.2 Under ITC (MSK) Support project

### Activities completed for Mobilisation and S.M.C. under the ITC Mission Sunehra Kal

S.No	Name of Activity	UoM	Physical achievement	Financial achievement
	<b>Mobilisation and Other Cost</b>			
1	Training , capacity building and Mobilisation	Nos	109	1,771,332
	<b>Sub Total</b>			<b>1,771,332</b>
	<b>Soil &amp; Moisture conservation works</b>			
i	Farm Bunding works	Ha.	840	2,706,912
ii	Gabian structure	Nos	11	396,148
iii	Nalla rejuvenation	R.M	5508	2989015
	<b>Sub Total</b>			<b>6,092,075</b>
	<b>Water conservation works</b>			
i	Major water harvesting structure	Nos	7	1073198
ii	Pond cum open well model	Nos	25	762,100
iii	Earthan dam Rejunavation	Nos	2	622905
iv	Pond / Tenk regulation	Nos	1	154800
	<b>Sub Total</b>			<b>2,613,003</b>
	<b>Underground water Recharging works</b>			
i	Well recharge recharging works	Nos	22	447953
ii	Bore well Recharging	Nos	35	853137

iii	Recharge Shaft works in Nalla	Nos	4	309,774
iv	Dyke /Earthen underground barrier	Nos	3	64000
	<b>Sub Total</b>			<b>1,674,864</b>
	<b>Plantation works</b>			
i	Horticulture plantation	Ha.	10	130510
ii	Samplings	Nos	40071	194874
iii	Agro-forestry promotion (vegetative cover, shrubs, trees etc.)	Nos	15306	233792
iv	Bio- diversity promotion	Ha.	14.485	371620
	<b>Sub Total</b>			<b>930,796</b>
	<b>Other Works</b>			
i	Sediment Monitoring station	Nos	1	429352
ii	Nutritional garden	Nos	190	162705
iii	Nursery development	Nos	2	60,610
	<b>Sub Total</b>			<b>652,667</b>
	<b>Grand Total</b>			<b>13,734,737</b>

The ITC support Rs 1,771,332 has been utilized for Training, capacity building and Mobilisation activities. Under Soil & Moisture conservation works Rs 6,092,075 utilised and 840 Ha. area has been treated. In Water conservation works Rs 2,613,003 been utilised and 35 Water harvesting structures have constructed similarly Rs 1,674,864 has utilised for 64 Underground water Recharging works, Rs 930,796 also has been utilized for plantation works and Rs 652,667 has been utilized for other activities and total Rs 13734,737 has utilised for the Mobilisation and S.M.C. Works.

#### Activities completed for IAP under the ITC Mission Sunehra Kal

S.No	Name of Activity	UoM	Physical achievement	Financial achievement
	<b>Soil Health Improvement</b>			
i	Soil testing	Nos	443	75,000
	<b>Sub Total</b>		<b>443</b>	<b>75,000</b>
	<b>Compost Units</b>			
i	Compost Units - Vermi	No.	185	744,827
ii	Biogas	Nos	5	67,250
	<b>Sub Total</b>		<b>190</b>	<b>812,077</b>
	<b>FFS Demonstration</b>			
i	FFS/Demo plots - Kharif	Nos	1130	781196

ii	FFS/Demo plots - Rabi	Nos	1,243	917,983
	<b>Sub Total</b>		<b>2373</b>	<b>1,699,179</b>
	<b>Agriculture Development</b>			
i	Seed replacement - Kharif	Ha.	24.8	82879
ii	Seed replacement - Rabi	Ha.	18.4	71232
	<b>Sub Total</b>		<b>43.2</b>	<b>154,111</b>
	<b>Introduction of equipments</b>			
i	Seed drill to BBF	Nos	100	220000
ii	BBF Attachment	Nos	50	110000
iii	Rotavator Sets	Nos	12	733265
iv	Sprinkler units	Nos	128	1399183
v	Drip Irrigation units	Nos	2	24000
vi	Seed drum	Nos	5	33000
vii	Spiral grader	Nos	5	25,000
viii	Garlic Splitter & Sowing	Nos	3	154,500
ix	Water testing kit	Nos	4	39,844
	<b>Sub Total</b>		<b>309</b>	<b>2,738,792</b>
	<b>Grand Total</b>			<b>5,479,159</b>

Rs 5479159 has been used for ITC support for IAP activities, under which works of Soil Health Improvement, FFS Demonstration, Agriculture Development and Introduction of equipments etc., mainly 2373 demonstration plots were done for Rabi and Kharif crops. Similarly, Seed replacement program was done for Kharib and Rabi, apart from this, new agricultural equipment were supplied to the farmers under Introduction of equipments to encourage for new technology.

#### 10. Activity wise interventions:

##### **Formation of Farmer Field School & capacity building of farmers on Improve agriculture practices**

##### **Kharif / Soybean**

Total 10 farmer field schools have been formed in the project villages, to strengthen these farmer field schools Approx 109 on-field training and meetings have been completed on land preparation, good quality of seed, seed germination, seed treatment, IPNM, and other good agricultural practice, through these trainings 1795 numbers of farmers were benefitted.



View of Demo and control plot







**FFS Demo plots**

### **Rabi Crop / Wheat**

In case of Rabi crop total 11 demonstration plots have been established in 11 numbers of villages. Before starting of sowing, special trainings were organized for FFS farmers on land preparation, seed selection, seed treatment and BBF/PBBF sowing methods. After completion of sowing, trainings were organized on IPNM practices and irrigation method.





**BBF Demo plot**



**Yield Estimation of Demo plot**





**Seed  
Germination  
process**



**Seed Treatment**



**Vermi compost**

**Empowering women on Knowledge and skill, Nutrition, Entrepreneurship, GAPs and IAPs**

**Completed activities for SHG members under the ITC Mission Sunehra kal**

S.No	Name of Activity	UoM	Physical achievement	Financial achievement
i	Income Generation loans	Members	13	100000
ii	Micro Enterprise promotion	No	8	100000
iii	Training of SHGs	No.	5	15133
iv	Scaling-up to FL programme with MPSRLM by FL trainers	Days	10	10183
	<b>Total</b>		<b>36</b>	<b>225316</b>

For the Empowering of women Rs 225316 has been utilized for income generation activities of SHG women members, Training of SHGs and Scaling-up to FL programme with MPSRLM programme.

Women groups are the key focus of the project. The Total 470 numbers a woman has been trained on financial literacy, nutritional garden, they also started village level small business and consuming vegetables.



General stores village Alampura



**Vegetable Production  
village Hirapur**



**Financial literacy training**

### **Soil and Moisture Conservation:**

Soil and moisture conservation activities were majorly initiated since 2014-15 to July 2021. In these 7 year, 33 numbers of farm pond were excavated, 24 check dam/stop dam constructed, 1 earthen dam, 28 nadi/nala Rejuvenated & Widening, 195.38 hectare field bunding and stone outlet, 372.62 cubic meter lose bolder check, 359.63 cubic meter gabion structure has newly created with Government convergence under the IWMP-8 (PMKSY).





**Farm pond**



**Check dam**



**Tank rejuvenated**



**Nala rejuvenated**





Recharge shaft



Kulans River Rejuvenation & Widening





**Gabion work**



**Lose bolder check**



### **Field bunding work**

#### **Training on Water Budgeting:**

Under the component of capacity building total 109 training programme, exposure visit, stackholder work shop has been completed for small and marginal farmers as well as WUG member for soil & moisture conservation activity.



T





Training

programmes



PRA Village Khedli



**IIM Student visit ITC MSK Village kulans kalan**

#### **11. Project Outcomes:**

- Improvement in Ground water level and availability of more water for irrigation;
- Farmers having adopted efficient biological system to control soil erosion and improve agricultural production;
- Bio-fertilizer and bio-pesticides introduced in agriculture practices through IPM, application of organic manure and integrated nutrient management through various practices such as Vermi-Compost and organic farming measure provision;
- Reduction of flow of silt and inorganic fertilizer into Upper Lake, thereby facilitating conservation of Upper lake;
- A system of use of appropriate farm implements to enhance labour use efficiency in proposed area with the practice of sustainable agriculture practices there by reducing the overall cost of production.
- Production of foundation seeds by lead farmer will provide quality seeds to the student farmers/others.

- Visibility and Social impacts of the project on society.
- Enhanced skill and entrepreneurship development programme in place.
- Employment generation.







**Biodiversity and sapling**



**Prabahri mantri Sehore, Collector Sehore and commissioner Bhopal**



देवकी  
की  
हस्ताक्षर  
कलेक्टर  
है। किंसा  
20 में 4  
लेकिन बं

14 नवदुनिया  
भोपाल, शुक्रवार 03 अगस्त 2018

आमजनों की स्वास्थ्य  
ओं को और अधिक  
के लिए प्रदेश के सभी  
तालों को पैपर फ्री, सरल  
नाने ई-हॉस्पिटल पोर्टल  
रहा है।

## कुलांस नदी को पुनर्जीवित करने के लिए पौधरोपण किया

सीहोर। भोपाल तालाब को भरने वाली नदी कुलांस को पुनर्जीवित करने के प्रयासों को बल देने के लिए जिला पंचायत सीईओ अरुण कुमार विश्वकर्मा तथा अपर कलेक्टर वीके चतुर्वेदी ने ग्राम कुलांसकला पहुंचकर आईटीसी मिशन सुनहरा कल तथा इफको द्वारा आयोजित पौधरोपण कार्यक्रम में भाग लेकर नीम के रोपे। आईडब्ल्यूएमपी परियोजना क्रमांक 7 व 8 की क्रियान्वयन एजेंसी आईटीसी द्वारा मिशन सुनहरा कल के तहत सहभागी स्वयं सेवी संस्थाओं एनसीएचएसई तथा समर्थन के सहयोग से कुलांस नदी के जल ग्रहण क्षेत्र में, वर्ष 2012-13 से जल व मृदा संरक्षण के कार्य बृहद स्तर पर कराए जा रहे हैं। कुलांस नदी को जीवित करने के इन्हीं प्रयासों के तहत संस्था द्वारा वर्ष 2018 में इंडियन फार्मस फर्टिलाइजर्स को आपरेटिव (इफको) संस्था के सहयोग से कुलांस नदी के दोनों किनारों तथा इसके जलग्रहण क्षेत्र में 75 हजार पौधों के रोपण का लक्ष्य निर्धारित किया गया है।



होने के  
ने टूटी  
की है।

रोड  
भर  
लोग

## पर्यावरण... कुलांस नदी किनारे किया पौधरोपण

बिलकीसगंज | भोपाल तालाब को भरने वाली कुलांस नदी के कैचमेंट एरिया के किनारे पौधरोपण किया गया। जिला पंचायत सीईओ अरुण कुमार विश्वकर्मा ने पौधे लगाए। आईटीसी मिशन सुनहरा कल आईडब्ल्यूएमपी परियोजना के तहत सीहोर जिले के कुलांस नदी के कैचमेंट एरिया में जल एवं मृदा संरक्षण को लेकर 11 गांवों में कार्य किया जा रहा है जिसका मुख्य उद्देश्य भोपाल के बड़े तालाब का मृदा अपरदन कम करना एवं कुलांस नदी का जल प्रवाह बढ़ाना है जिसमें पौधरोपण मुख्य भूमिका निभाता है। इसी को देखते हुए एनसीएचएसई संस्था द्वारा 2013-14 से निरंतर कार्य किया जा रहा है। इस मौके पर एडीएम विनोद कुमार चतुर्वेदी, जनपद सीईओ दिलीप जैन, गिरिराज शाह, मनीष, धर्मेन्द्र जाट, गोपाल वर्मा मौजूद थे। परियोजना क्षेत्र के 11 गांवों में 40 हजार 300 पौधे लगाए जा चुके हैं।

कार्यालय जिला पंचायत सीहोर म0प्र0  
( कार्यालय कलेक्टर परिसर )

फोन नम्बर 07562-224351, ई-मेल ceozpseh@mp.gov.in

क्र./ 1995/22  
प्रति,

सीहोर, दिनांक 04/04/2022

संचालक,  
राजीव गांधी जलग्रहण क्षेत्र प्रबंधन मिशन  
भोपाल

विषय- प्रधानमंत्री कृषि सिंचाई योजना-वाटरशेड विकास की परियोजना क्र.8 सीहोर के समेकन कार्यवाही पूर्णता के दस्तावेजीकरण संबंध में।  
संदर्भ- संचालक, आरजीएम भोपाल का पत्र क्र.5182 दिनांक 09.05.18 एवं 11726 दिनांक 08.10.18

—00—

विषयान्तर्गत संदर्भित पत्र के परिपालन में परियोजना क्र.8 विकासखण्ड सीहोर द्वारा भारत सरकार को भेजे जाने वाले 14 प्रपत्र में जानकारी तैयार कर इस कार्यालय को प्रस्तुत की गयी है।

परियोजना द्वारा तैयार की गयी जानकारी का जिला स्तर पर परीक्षण किया गया परीक्षण उपरान्त समस्त प्रपत्र अग्रेत्तर कार्यवाही हेतु आपकी ओर सादर प्रेषित है।

संलग्न - उपरोक्तानुसार

*W. Sinha*

मुख्य कार्यपालन अधिकारी  
जिला पंचायत सीहोर  
सीहोर, दिनांक 04/04/2022

पृ.क्र./ 1996/22  
प्रतिलिपि -

1. कलेक्टर एवं मिशन लीडर आईडब्ल्यूएमपी जिला सीहोर की ओर सादर सूचनार्थ।
2. मुख्य कार्यपालन अधिकारी, जनपद पंचायत सीहोर की ओर सूचनार्थ।

*W. Sinha*

मुख्य कार्यपालन अधिकारी  
जिला पंचायत सीहोर

*Recomd*  
*W. Sinha*  
*05/04/2022*

**OFFICE OF THE ZILA PANCHAYAT Sehore (M.P.)**  
**Project Completion Report**

{As per para 61.1.b of the Common Guidelines-2008(Revised 2011)}

State: Madhya Pradesh

Name of Block Sehore

District Sehore

Project No. IWMP-08

1. Details of the Project
  - a. Geographical area of the project - 4486 Ha.
  - b. Sanctined area of the project - 4328.00 Ha.
  - c. Sanctined cost of the project -Rs519.36 Lakh.
  - d. Area treated under the project -4328 Ha.
2. Remaining area available for treatment -0 Ha.
3. Date of Sanction of project -25 March 2013
4. Date of Nmination of PIA -13 august 2013
5. Status of PIA(Contractual/NGO/Govt./Corporate etc) - Corporate
6. Name of PIA institution -Itc limited
7. Total amount available for the project -Rs. 513.88 Lakh
8. Amount utilized and balance (as per Audited Statement of Accounts)-
  - (a) Amount utilized -Rs 513.88 Lakh
  - (b) Amount as unspent balance -Rs 0.00akh
9. Details of amount refunded to SLNA
  - (a) Amount refunded to SLNA -Rs. 0.00Lakh
  - (b) Date of refund -0
  - (c) Type of instrument and no. of the instrument -No. -Nil--dated..nil


**Physical Achievements**


S. No.	Particulars	Unit	Status before project	Status after project
1	Average depth of water table in dugwells before monsoon (Nearby 15 th June)	Meter	12	9.5
2	Average depth of water table in dugwells after monsoon (Nearby 15 th October)	Meter	9	6.5
3	Average depth of water table in tubewells before monsoon(Nearby 15 th June)	Meter	75	65
4	Average depth of water table in tubewells after monsoon(Nearby 15 th october)	Meter	54	49
5	Number of ground water structure( Dug wells+ tube wells+hand pumps) rejuvenated	Nos.	0	0
6	Area irrigated through ground water structures.	Ha	1392.52	2180.619
7	Number of Water Harvesting structures	Nos.	36	120
8	Storage capacity of Water Harvesting structures	Cum	79480	693762
9	Irrigation Potential of Water Harvesting structures	Ha.	79.480	591.381
10	Area Irrigated under rabi crop	Ha.	1472.00	2772.00


11	Area Irrigated under Kharif crop	Ha.	0	0
12	Area Irrigated under summer/ Zyad crop	Ha.	2	15
13	Number of ground water recharge structures ( Percolation tanks, Dykes, Recharge Shaft)	Nos.	0	0
14	Area of wasteland brought under productive use( like agriculture, plantation, fodder, etc)	Ha.	0	44
15	Area under kharif crop	Ha.	3510	3904
16	Area under rabi crop	Ha.	3395	3966
17	Area under summer/Zyad crop	Ha.	2	15
18	Area under double crop	Ha.	3081	3904
19	Area under rain fed agriculture	Ha.	2038	1194
20	Cropping intensity	%	165	200
21	Productivity of Rabi crops	Qt./ha	25.11	41.89
22	Productivity of Kharif crops	Qt./ha	5.76	7.61
23	Productivity of Zyad crops	Qt./ha	3.71	6.18
24	Area under horticulture as fruit plantation	Ha.	0	6.47
25	Area under Vegetables crops	Ha.	0	0
26	Employment Generated	Man days	3835	17650
27	Migration of labour :	Nos.	216	104
28	Agriculture area using improved seed	Ha.	114	650
29	No of farmers having sprinklers	No.	21	139
30	No. of farmers having drip irrigation	No.	0	42
31	No. of families engaged under livelihood activities	No	0	30
32	Any other measurable indicator of impact assessment		0	0


Place:Sehore(M.P.)


Date: 11/02/2022

(.....)  
  
 Technical Expert,  
 Zila Panchayat Sehore  
 Madhya Pradesh  
 तकनीकी विशेषज्ञ

(.....)  
  
 Account Officer,  
 Zila Panchayat-Sehore  
 Madhya Pradesh

(.....)  
  
 Chief Executive Officer  
 Zila Panchayat-Sehore  
 Madhya Pradesh  
 मुख्य कार्यकारी अधिकारी  
 जिला पंचायत, सीहोर

(.....)  
  
 District Collector  
 Sehore (M.P.)  
 जिला अधिकारी  
 सीहोर (म.प्र.)

(.....)  
  
 District Collector  
 Sehore (M.P.)  
 जिला अधिकारी  
 सीहोर (म.प्र.)

